EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Kuvempunagara 1st Stage Mariyamma Temple and Surrounding area in Ward No. 11 (Vidyaranyapura) in Vidyaranyapura Sub Division..
2	Amount of Work Portion	96,96,843.00
3	Estimated Cost	99.00 Lakhs
4	Name of Contractor	Executive Engineer, KRIDL
5	Agreement No	BBMP/EE/Btp Ag No.132/19-20 Date: 08-11-2019
6	No and date under which work order issued	EE/BTP/BBMP/WO/132/2019-20 Date: 08-11-2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	06-01-2020
9	Date of receipt of application in the sub division office	06-01-2020
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	8.1.20 to 3.7.21 545 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation with nominal penality.

Assistant Engineer
Ward No. 11

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97.

Chief Engineer
Yelahanka Zone, Bangalore-92.